

## Sales Tax Bond Issue – Projects Update

### Country Club Road – Weaver-Bailey Contractors Inc.

Weaver-Bailey continues to make significant progress. Curb/gutter has now been installed from Beaconsfield to the intersection of Glenora Ave. Another crew is prepping and forming driveways aprons and excavating in anticipation of sidewalks. Road crews are currently removing the existing roadway from Delmont Ave. to Sherwood Ave. to conduct soil stabilization and install SB-2 rock forming up the rock subgrade. There is a delay in the installation of the stormwater drainage, in that the company supplying the reinforced concrete pipe is having supply chain issues. Even with this interruption Weaver-Bailey is not expecting to delay in the project.



Sherwood Ave to Glenora Ave

### Hemphill Road – Redstone Construction Group

The concrete footers featured in the last update now support the double arched bridge over the un-named tributary. This major milestone was complete in two days. Next tasks include building the wing walls and adding stone. Work continues with drainage, driveways and sidewalks.



Precast Bridge Construction 1<sup>st</sup> Section



Precast makes quick work of bridge construction.



Adding Gravel



Pushing into Place

## Maryland Avenue Widening (107 end) – Gene Summers Construction

Gene Summers Construction crews are continuing to move forward with installing stormwater drainage along Maryland Ave. The last cut across the road will be at Patty Lane. Undercut and removal of the existing roadway is underway. Suitable fill material will be compacted into place. Inlet box covers and driveways are getting poured. More sidewalk is on the schedule for next week.



Maryland Cove



Maryland Avenue in the home stretch

## Maryland Avenue Connection (Brockington end) Burkhalter Technologies

Burkhalter crews are replacing portions of curb and gutter that were damaged while applying the binder surface. Inspectors for the City and Garver Engineering isolated four sections of curb and gutter that were damaged to the point that replacement was the only course of action. Burkhalter has tentatively planned to lay the final driving course of asphalt next week.



Damaged Sections Removed



Damaged Sections Removed