

Sales Tax Bond Issue – Projects Update

Country Club Road – Weaver-Bailey Contractors Inc.

Progress on Country Club Road continues to be revealed on a daily basis. Starting at Beaconsfield, curb and gutter has been completed to North Devon Avenue. Gravel has been placed on the street to help bridge over the curb. Weaver-Bailey crews have added throats to numerous stormwater inlet boxes and also finished bedding the 54" drainage pipe in gravel and anticipate re-opening Beverly Avenue to LOCAL traffic by the end of the week. The intersection of South Fairway and Country Club (a location where buried cables and pipelines converge and can be found) is also scheduled to be reopened to LOCAL traffic. Once Summit Utilities completes pipeline installation on the north side of Country Club, Weaver-Bailey crews will resume placement of new drainage to end of the project limits. Please be aware streets that cross Country Club are subject to closure to allow crews to complete their tasks.



N. Beverly looking toward County Club



Country Club at S. Fairway

Hemphill Road – Redstone Construction Group

Work on the Hemphill Road project has been somewhat slowed, as construction crews have been waiting for Central Arkansas Water to relocate meter boxes at several addresses and one fire plug was relocated. Entergy relocated a service pole at Hemphill and Maryland, for the location of a traffic circle. Still waiting for AT&T to relocate service lines to new poles before old poles can be removed.



Fire plug Hemphill & Barbara



Maxine to Barbara

Maryland Avenue Widening (107 end) – Gene Summers Construction

A Central Arkansas Water crew has completed the lowering of the water main between Barber Street and Woodbine Drive. The contracted crew is relocating individual service meters. Once these tasks are complete, crews will finish curb/gutter, sidewalk and driveway aprons in phase one of this project. GSC has begun phase two by removing the existing roadway, undercutting, and backfilling with suitable material and installing needed drainage.



E. Maryland & Woodbine

Maryland Avenue Connection (Brockington end) Burkhalter Technologies

Burkhalter crews have regraded the area in anticipation of asphalt. Cleanup of stormwater drainage, inlet boxes and the box culvert continues.



Willow Grove toward Stonehill